SOLAR MINI GRID WORK PLAN

ITEM	Task Name	Duration	Start	Finish
1	MOBILISATION, SUREVEY AND SETTINGOUT	1 ewk	Mon 11/30/26	Mon 12/7/26
2	SITE CLEARANCE AND EARTHWORKS	1 ewk	Mon 12/7/26	Mon 12/14/26
3	CONCRETE PADS FOR PV AND BESS	3 ewks	Tue 12/15/26	Tue 1/5/27
4	STRUCTURAL PV SUPPORT SYSTEM	1 ewk	Wed 1/6/27	Wed 1/13/27
5	POWER HOUSE CONSTRUCTION	2 ewks	Tue 12/22/26	Tue 1/5/27
6	INSTALLATION OF DISTRIBUTION POLES	2 ewks	Tue 12/22/26	Tue 1/5/27
7	PERIMETER FENCING AND SECURITY HOUSE	3 ewks	Sat 12/12/26	Sat 1/2/27
8	**MILESTONE 1**			Thu 1/21/27
9	PROCURE AND PLACE BESS, INVERTERS, GEARS AND ALL SYSTEM ACCESSORIES	3 ewks	Sun 1/3/27	Sun 1/24/27
10	PROCURE AND PLACE PV MODULES	2 ewks	Wed 1/13/27	Wed 1/27/27
11	HOUSEHOLD DISTRIBUTION AND SERVICE CONNECTIONS	2 ewks	Wed 1/6/27	Wed 1/20/27
12	**MILESTONE 2**			Tue 1/26/27
13	TESTING, COMMISIONING AND SNAGGING	1 ewk	Wed 1/27/27	Wed 2/3/27
14	**MILESTONE 3**			Wed 2/3/27
15	HAND OVER AND TRAINING	1 ewk	Thu 2/4/27	Thu 2/11/27
16	**MILESTONE 4 COMPLETION**			Thu 2/11/27

